

Permit-for-Hot Works (Use of heat)

Date & Time Issued:	Date:	Time:
------------------------------------	-------	-------

Item
Permit Number

Key reminders when planning hot work activities.					
1	Activities covered by this Permit are those where there is the application of heat involving a naked flame open heat source or hot air paint strippers, grinding wheels, angle grinders, disc cutters or gas space heaters etc*.				
2	The area of work must be cleared of combustible materials for a safe distance from or beneath the place where such work is being carried out. This distance shall not be less than 15 metres when welding or cutting operations are carried out. Where such precautions are impractical such material will be covered with non-combustible blankets or screens. Combustible parts of premises will be similarly protected.				
3.	At least two fire extinguishers of a type and capacity suitable for the combustible material and the premises should be kept immediately adjacent to the area of work in full working order and available for immediate use. (Subcontractors/Contractors must supply their own extinguishers)				
4	Notwithstanding the requirements placed on Henry Group by client's safety rules and procedures a thorough examination for any signs of combustion should be made within or below the area in which work has been undertaken immediately after works have ceased, after 30 minutes and at the 1 hour point (Total 1 hour) thereafter following the termination of each period of work (see also Point 21 in <i>Issues to consider</i> below).				
5	Equipment will be lit as short a time as possible before use and extinguished immediately after use. Any equipment which is lit or switched on must not be left unattended.				
6	Permits should be issued for each hot work activity, for the maximum of one working day and MUST be fully closed out.				
* The open heat sources listed in point (1) are not exhaustive. Other activities may need to be covered by this Permit based on an assessment of risk.					
Issues to consider.					
1	Check likely impact on any existing client fire protection or detection systems e.g. smoke alarms	8	Check that appropriate PPE is worn to protect against burns etc.	15	Check that pressure gauges and pressure regulators are fitted
2	Ensure hot work equipment is suitable for use and in good order (Check CP7 Certification)	9	Do not work in flammable / explosive atmospheres	16	Are pressure relief devices fitted to prevent over-pressurisation?
3	Check location and means of raising the alarm	10	Ensure there is no build-up of oxygen in confined spaces	17	Ensure cylinders are not exposed to external heat sources
4	Ensure adequate fire extinguishers are in place 'minimum of two'	11	Check for leaks from joints/ hoses / fittings	18	Cylinders must be kept in separate and sufficiently ventilated facilities
5	Remove all combustible materials from vicinity of work area	12	Check cylinders for leakage of gases from cylinder valves	19	Do not store cylinders inside buildings overnight
6	Remove all flammable liquids (full OR empty containers) from area	13	Ensure hoses are not 'trapped' or kinked	20	Reduce excessive manual handling of cylinders – use trolleys
7	Ensure operatives are suitably qualified and experienced	14	Check that flame / flashback arresters are fitted to equipment	21	Inspect work area immediately after the hot works have ceased, after 30 mins, and at the 1 hr point after <u>ALL</u> hot work is completed. NB When working in timber framed structures further advice must be sought from the SHEQ Dept

Section (A) Opening the Permit

1. Permit valid from: - (To be completed by Henry Group Management)									
Day & Date:		From:		am	pm	To:		am	pm
Work Location & Description:									
Specific health and safety control measures required	(Refer to and attach separate <u>RAMS</u> as required)								
	Link to RAMS								
2. Issuing Authority: (To be completed by Henry Group Management)									
This Permit is valid for the above stated times and is issued to:									
Issued To:									
Issued By:	Print Name:				Signed:				

3. Fire Watch Observers: -

Based on an assessment of the fire risk, does the named Supervisor in Charge of the Works as noted on Page 1, believe that an Observer is required to provide oversight of the hot works being undertaken by consent of this Permit. The observer is to watch for signs of smoke or smouldering flames during the hot works?

(Please tick)

Yes ☐No ☐

Named Observers: - (As provided by the Supervisor in Charge of the Hot Works)

Observer name	Employing Company	Start time for observer	Finish time for observer
	Signature:		

4. Acceptance: - (Signed by the Supervisor in charge of the Hot Works)

I hereby declare that I accept responsibility for carrying out the work detailed and that no attempt will be made by me, nor by any person under my control, to carry out work which does not follow the procedures set out above. I have checked and believe that the control measures as documented in the RAMS for this activity are satisfactory.

Name of Supervisor accepting this Permit:	Print Name:	Signed:
Company Name: (Supervisor accepting permit)		
Date:	Time:	

Section (B) Closing the Permit

5. Clearance: (Signed by the Supervisor in charge of the Hot Works)

- A. I hereby declare that the hot works have been successfully completed and that I have checked the area for the risk of fire, **immediately after the works have ceased, after 30 mins, and at the 1 hr, point after the works have been completed.**
- B. I hereby declare that any fire detection and protection systems have been reactivated where required.
- C. Where hot works are being undertaken by a subcontractor they have been completed, checked and monitored in accordance with their own insurance requirements.

Immediate Check.

30 mins Check.

1 hr Check.

Signed: (Supervisor in Charge of Hot Works)	Print Name:	Signed:
Date & Time:	Date:	Time:

6. Verification - Permit Close Out: - (Signed by Henry Group Management)

- A. I hereby declare that the hot works have been successfully completed and that I have checked the area for the risk of fire, **1 hour after the completion of the hot works.**
- B. I hereby declare that any fire detection and protection systems have been reactivated where required.

1 hr Check.

Signed: (Issuing Authority)	Print Name:	Signed:
Date:	Time:	